



# Pefferlaw Pump Track and Skatepark Council Update November 8, 2023



October 2023



November 2023





## Project Update

Task	Status
Granular base for north end of track and start deck	Complete
Concrete skatepark	Complete
New security camera system (8 cameras) connected to Town network	Complete
Light Standards	End of November 2023
Paving & Substantial Completion	June 2024 (Next Slide)





## Project Update Cont'd:

Item	Impact / Action
Unseasonal rain & weather in October	DELAY: Labour intensive work (wheel barrow & shovel) to place asphalt for pump track.
Required Temperatures	Due to the method of installation and finish required for the pump track, the ideal temp. is between 15 and 20 °C. Delayed until Spring 2024
Spring Start	May 1 <sup>st</sup> – Temp dependant. First project for the asphalt subcontractor next year.
Remaining work	Approx. 1.5 months
Ribbon Cutting	June 2024
2023/2024 Winter	Rideable surfaces to be covered with tarps/fencing to remain/New Line responsible for site until they return
All other remaining park amenities	Unaffected



Nov 3, 2023 at 9:32:20 AM  
38 Pete's Ln  
Georgina ON L0E 1N0  
Canada

