

Representatives of the Town, its Prime Consultant TBA, and the Town's Construction Contractor, BECC Contracting, held a lengthy meeting on Nov. 5, 2019. The purpose of the meeting was to address the present state of the fire station and possible ways whereby the parties presently under contract with the Town could complete the construction on the fire station. In that regard, BECC Contracting tabled a new construction schedule indicating an anticipated completion date of end of spring of 2020. As a result of that tabled schedule, the parties then discussed how that anticipated completion date could be achieved and they are presently working together on various go-forward work plans that came out of the meeting. Staff will keep Council apprised of major construction progress milestones.

Since the last construction progress to Council, the following has taken place onsite:

The communication contractor is currently onsite starting excavation for the tower

- Work is continuing on the south elevation including closing in the entire building
- Sprinklers, sheet metal and framing is continuing in the church upper level
- Sprinklers, sheet metal and framing is continuing in the basement level
- Sprinkler work and block work is almost completed in the locker room
- Blockwork is at approximately 99 per cent complete
- Slab on grade placed in new construction (including gear room) up to apparatus bays and in church basement where existing slab removed
- Water distribution piping being installed in basement is now extended into apparatus bays
- Base slab for water tanks has been poured and formwork is to be started for walls